COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO CEMENT CONCRETE ROADS AT BAGALAGUNTE VILLAGE IN BAGALAGUNTE WARD NO. 14

2. Sanctioned Estimate No. & Dt : 50-00

3. Head of Account which is Chargeable : P-3111

4. Work Order No. & Dt : EE/D2/DD/WO 38/17-18 dt 27/3/18

5. Name of Contractor : TECHNICAL MANGER (WEST), KRIDL

6a. Time stipulated for completion of work : 180 days.

b. Delay in execution of work : -- 190 days

7. Measurement recorded in : M.B. No. ೭೭೬೭/18-19

8. Check measurement of the Asst. : M.B. No. ೭೭೬೭/18-19 Page No. ೭೭೬೧೦೬-೧೦೮/೧

Asst. Exe. Eng. / Exe. Eng : Sri. Vijayakumar Page No ೭೭೬೧೦೬-೧೦೮/೧

9. Name of the Office / Official incharge of the work :

10. a) Asst. Engineer : Vijayakumar.

b) Asst. Exe. Engineer : Umesh.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50.00 lakhs	₹1995619-00. 4951013-0	—	48987:00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ACCOUNTS SUPTD. (

Scanned by CamScanner